# Lavant Valley Infiltration Plan

Appendix A – Status of Planned Actions July 2024





# Summary of work completed

Action	Km of sewer
Length Surveyed	9.75
Length with no work required	4.63
Length Sealed	2.91
Length to be sealed	2.21
Manholes sealed	36
Manholes to be sealed	12

Reporting Year	Surveyed (km)	Sewers Sealed (km)	Manholes Sealed
2014	2.54	0.13	3
2015	0.10	1.35	19
2016	1.04	0.29	14
2017	0.63	0.24	0
2018	0.03	0.24	0
2019	0	0.11	0
2020	0	0	0
2021	5.41	0	0
2022	0	0	0
2023	0	0	0
2024	0	0.55	0
Post 2024	0	0	0
Total	9.75	2.91	36



#### Reference Plan







































